

# Village of Dolgeville Engineer's Monthly Update

April 2020

## Current Open Projects

### Flood Event

- Continuing to work through project updates w/ FEMA and Village.
- Coordinating response and planning for individual "disaster line items" with the Village to relay to FEMA.

### Beaver Brook Flood Study

- On hold this month for FEMA efforts.
- Will pick up in May once WTP DBP letter to DOH is complete.

### Route 29A Water Line Project

- Building removed.
- SRR completed timesheets and documentation – which should be ready for processing to DASNY.

### Working Woodlands / Watershed Carbon Credits

- Discussion on hold until COVID restrictions are lifted.

### Energy Performance Contracting / NYPA

- The Village has requested the purchase pricing of light fixtures and poles / rental pricing of poles from National Grid this month.
- Expecting a 90-day turnaround. We are now 150 days past the waiting period.

### EPG for Sanitary Sewer

- Waiting for an update on the draft report from GHD as of this writing. I'll forward through the response once I receive it.
- Anticipate CFA application in 2020.

### NYS Parks Grant

- Continuing to participate in bi-weekly phone calls.
- Currently coordinating floodplain regulation impacts to the project with the Village / Codes Enforcement / NYSDEC.
- Planning for the project to be in construction during Summer / Late Summer 2020.

### NYSDOH Disinfection Byproducts

- Response due to NYSDOH by April 30, 2020 outlining our plan for pilot testing a GAC layer in the filter beds.
- This will be a priority for the coming week.

### NRCS Grant Assistance

- Continuing to work with NRCS and the Village to determine possible areas where NRCS can assist the Village on North Main Street.
- Upcoming meeting on Thursday, April 23<sup>rd</sup>.

### WWTP

- Discussions have been on hold this past month with rapid changes in COVID and other priority projects taking effort from needs at the WWTP.
- Will resume discussions for equipment replacement this coming month.

### NYS DOT Multi-Modal Grant

- Completed forms for the second round of multi-modal funding from NYS DOT which will assist with sewer line repairs beneath Main Street.
- Total funding of \$50,000 is expected once this round of paperwork is reviewed and approved.

### DEC Mohawk River Watershed Grants – Round 5

- Paused discussions on this project until awards are officially announced.

## General

- Update procurement limits.
- CHIPS Paving Program 2020.

## DPW Project List

- Repair / replacement of 4 major creek culverts throughout Village
- Vehicle acquisition / replacement
- Co-funding sources for Main Street Paving / ADA Compliance Project

## WTP Project List

- Siding @ rear of WTP – Neal has received some pricing for materials (2/2020).
- Replacement of doors to filter beds

## WWTP / Collection System Project List

- Phosphorous Removal Limits Changing, 1.0 (EPG)
- UV System (EPG)
- CFA in 2020 for repairs to issues found during 2019 study.
- EPG for study of remaining system in 2020.
- Incorporate 2019 Video/Condition Assessment Into GIS / HOCCPP System

## Water Distribution System List

- DPW developing list
- Recommend grant funded study
- Water meters