

Village of Dolgeville Engineer's Monthly Update

December 2022

Active Projects

Bridge NY

- NYSDOT is requesting that communities to submit only two projects for this round of funding. Based on that request, I recommend that the Village continue the applications for the Beaver Brook Culvert and Fink Creek Culvert.
- **A consultant selection needs to be made at this meeting based on the Expressions of Interest (EOI) letters returned to the Village.**

Beaver Brook Floodplain Study / LOMR

- Waiting on the final review of the proposed LOMR by FEMA which should be completed within the next few months.

Main Street Sewer Replacement Project

- Design work is continuing throughout the winter with bid documents anticipated in early 2023.
- A meeting between the Village, our consultant, and NYSDOT was held on 12/1/2022. I am developing a schedule for the various Village projects and their tie-in with planned NYSDOT projects.

Halloween Flood Event (404 Mitigation Program) DR4472

- Appraisals are being scheduled along (CNY Real Estate, Joseph Stachow) with hazardous materials testing (B&L, Sebastian Reeves) over the next few weeks with many being completed before the holidays.
- Key dates for the project:
 - o the project must be completed by June 17, 2024.
 - o a property must be demolished, removed, and the site restored within 90 days of the acquisition of the property by the Village.

EPA Lead and Copper Rule Changes (no change)

- The Village will need to provide an inventory to all service lines to the local DOH by October 16, 2024.
- The Village submitted a grant application for assistance with completing the LSL Inventory on August 31, 2022.

Halloween Flood Event (FEMA)

- The most recent updates from FEMA are below:
 - o PN130882 - Emergency Protective Measures – This project has been completed.
 - o PN130884 - Fink Storm Water Drainage System – Landowner agreements for construction continue to be the final item remaining before this project can be obligated. I am working with DHSES to plan around missing landowner agreements.
 - o PN130885 - North Main Street Sewer, Water Distribution and Storm Drainage Reconstruction – Waiting on a response from DHSES / FEMA on the recent RFI. Once obligated, this project will be incorporated into the existing Main Street Sewer Replacement Contract.
 - o PN130886 - North Main Street Roadway Reconstruction – This project has been obligated.
 - o PN130890 - Village Wide Debris Removal – This project has been completed.
 - o PN153162 - Management Costs – Pending for the obligation or withdrawal of all the projects to be sent to the CRC.
- DHSES is requesting that the Village to continue to prepare the back-up paperwork required for PN153162 - Management Costs.

NYS Parks Grant

- The project was approved for bidding by NYS Parks.
- The project schedule is as follows:
 - Public Bid Announced: Monday, 12/19
 - Site Walk w/ Bidders: Wednesday, 1/04, 2pm
 - Last Day for RFIs: Monday, 1/09, 3pm
 - Bids Due: Friday, 1/20, 11am

NY Forward Grant

- Awards are anticipated before the end of 2022.

Village of Dolgeville Engineer's Monthly Update

December 2022

Sanitary Sewer Collection System Investigation, Phase I

- Continuing to provide information as needed for Michele to develop the reimbursement request for this project.

Sanitary Sewer Collection System Investigation, Phase II (EPG #105559) (no change)

- Report preparation by the Consultant Team (B&L) is continuing for this project.

WWTP Concrete Deterioration Repairs

- Work is essentially completed on this project with the contractor removing forms and construction materials from the site throughout this week.

WTP Spillway Failure Repairs (no change)

- I completed and submitted the NYSDEC / ACOE Joint Permit Application for this project on May 19, 2022.
- We have received a permit from the NYSDEC and confirmation that the project falls under the Nationwide Permit from ACOE.
- This project should be bid in late winter for construction in Spring 2023.

Village Water Tower and Industrial Park Utilities

- Amy, Neal, and I have continued to coordinate information related to water and sewer systems with the IDA's Consultant Team throughout the past month.
- The IDA has engaged a consultant to evaluate Village water and sewer services for the park.

ACOE Study of the East Canada Creek

- Continuing to collect information related to points of erosion along the creek corridor and photos / video of the recent ice jam and provide that information to ACOE.

DEC Mohawk River Watershed Grants – Round 5 (On hold pending 404 Program @ North Main Street)

- Filed an extension request for this project to November 2023.

DPW Project List

- Repair / replacement of 4 major creek culverts throughout Village
- Vehicle acquisition / replacement
- Co-funding sources for Main Street Paving / ADA Compliance Project
- DPW Garage Construction Grants
- Greenway Extension Grants (Main Street to Gehring Tricot)
- Beaver Brook and Thresher Brook Floodplain, FEMA
- Army Corps of Engineers, East Canada Creek (*no change*)
- 2nd Street Drainage Improvements (*on hold*)

WTP / Water Distribution System Project List

- Siding Repairs at Rear of WTP
- Grant Funded Study / Hydraulic Model in 2022/2023
- Water Operator's License
- Water Transmission Main Mapping / Grants
- GIGP Water Meter Resubmittal (w/ B&L)
- NYSDOH Disinfection Byproducts (*on hold*)

WWTP / Collection System Project List

- Phosphorous Removal Limits Changing, 1.0 (EPG)
- Incorporate Video/Condition Assessment Into GIS / HOCCPP System
- Main Street Sanitary Sewer Project / Financing, EFC

Village of Dolgeville Engineer's Monthly Update

December 2022

ARPA Project List

- Primary Tank Concrete Repairs (completed)
- WTP Instrumentation (completed)
- MH Inspections (completed)
- WTP Disinfection Byproducts
- WTP and WWTP Preliminary Engineering Reports
- Collection System Repairs

Creeks and Flood Prevention

- East Canada Creek Sediment / Hydraulics; Dam Removal (Weston and Sampson)
- Van Buren Street Ice Jam / Flooding; ACOE Design and Permitting

General

- Brownfields Opportunity Area Project w/ IDA