

7-3  
11/20/17

# DOLGEVILLE WASTEWATER TREATMENT FACILITY

97 POWERHOUSE RD. DOLGEVILLE N.Y. 13329

## MONTHLY REPORT

MONTHLY REPORT

OCT.17 To PRESENT

### DOLGEVILLE WASTEWATER TREATMENT

- Effluent quality at 95% (BOD) Biochemical oxygen demand/91% (TSS) Total Suspended Solids.
- Average monthly flow at .631 MG (Million Gallons) Precipitation 6.7 inches of rain.
- Third Quarter Toxicity Testing., along with Quarterly Mercury testing completed.

### WASTEWATER TREATMENT UPGRADE

- Bypass piping complete. Awaiting Emergency pump.
- Backup generator damaged during transport. Should arrive within the week.
- Awaiting Grit Pump arrival. Outside of that, all pumps and equipment on site.
- Electrical Contractors approx.. 80% complete in pump station. 2 of 3 panels installed, all VFD (Variable Frequency Drive Units) installed. Conduit to pumps and equip. installed. Awaiting (MCC) Main Control Cabinet). No new pumps installed by General Contractor.
- New (MCC) Control building and transfer switch should be arriving at the first of the year.

### MUNICIPAL SEWAGE SYSTEM ASSET MANAGEMENT PROGRAM

- All GIS survey completed for Collection System
- CAD drawings for wastewater plant 85% complete
- Asset survey on employees Ex. Date of hire/ date of retirement /certifications need to get with Tammy or Michele for data.
- Replacement costs for all Equipment installed in upgrade #1 2006 and upgrade #2 2013 will be completed next week.