

Village of Dolgeville Engineer's Monthly Update

August 2020

5
8/17/20

Current Open Projects

Flood Event

- A draft FEMA Engineering Report for the siphon has been delivered to the Village from GHD.
- GHD will be finalizing the North Main Street Engineering Reports within two weeks.
- B&L is still waiting on CCTV inspection footage from Shamrock Sewer Services. If they are able to get them by Friday 8/14, they propose being complete with their report by 8/31.
- Responded to multiple requests for information from FEMA.
- Reviewed the culvert project in the watershed this past month. Recommend that this project is removed from the FEMA program.
- The North Main Street Levee, the Sedimentation Project at the WWTP, and the culverts at the Watershed will be dropped from FEMA.

CHIPS Paving Program

- Assisted Steve in coordination of contractors / timing to implement the paving program for 2020 as discussed at the last Board Meeting.

Water Meters

- Working to obtain pricing for water meters for large water users in the Village.
- Created a detailed list of existing and proposed water meters. Neal is working to fill out the missing details through review of his records and inspections of existing meters.

Beaver Brook Flood Study

- Coordinating the current Beaver Brook modeling and process for the application to FEMA with B&L. Beaver Brook and Fink Creek floodplain revisions will be incorporated into one application to FEMA as the work on Fink Creek progresses.

Route 29A Water Line Project

- DASNY reimbursement paperwork / communications continuing.

Working Woodlands / Watershed Carbon Credits

- Discussion on hold until COVID restrictions are lifted.

Energy Performance Contracting / NYPA

- The Village has received the purchase pricing of light fixtures and poles / rental pricing of poles from National Grid after 240 days on 7/16/2020.
- Waiting on review from NYPA.

EPG for Sanitary Sewer

- Continuing to coordinate additions to the Engineering Report w/ Amy Mowers and GHD.
- Timeframe of report delivery has extended with the lack of CFA's this year. Working towards developing a more thorough report as information changes throughout the year, positioning the Village for a better application in 2021.

NYS Parks Grant

- Continuing to participate in bi-weekly phone calls.
- 90% Construction Documents are nearly completed.

- Waiting on a signed contract from NYS Parks. The Village cannot complete any "in-kind" services before the contract is signed.
- DOH permit will be required for the splash pad.
- Building permit will be required for the pavilion.

NYSDOH Disinfection Byproducts

- Delivered a detailed PILOT system letter to NYSDOH prior to the April 30, 2020 deadline per their requirement.
- NYSDOH contacted the Village to acknowledge their acceptance and that they are currently reviewing the proposal.
- No response from NYSDOH has been received to date.

NYSDOT Multi-Modal Grant

- Total funding of \$50,000 has been approved and accepted by the Village.
- Funding will be focused on repair of the manhole at the corner of Van Buren Street and Main Street and the main near the corner of Slawson and Main Streets.
- Received direction from NYDOT this past month and recommend that we do not proceed with these projects until the State Comptroller has approved our grant contract with NYSDOT.

DEC Mohawk River Watershed Grants – Round 5

- Paused discussions on this project until awards are officially announced.
- Researching the applicability of this funding in coordination with the NRCS program and FEMA.

Village of Dolgeville Engineer's Monthly Update

August 2020

General

- Update procurement limits.

DPW Project List

- Repair / replacement of 4 major creek culverts throughout Village
- Vehicle acquisition / replacement
- Co-funding sources for Main Street Paving / ADA Compliance Project

WTP Project List

- Siding @ rear of WTP – Neal has received some pricing for materials (2/2020).
- Replacement of doors to filter beds

WWTP / Collection System Project List

- Phosphorous Removal Limits Changing, 1.0 (EPG)
- UV System (EPG)
- CFA in 2021 for repairs to issues found during 2019 study.
- EPG for study of remaining system in 2021.
- Incorporate 2019 Video/Condition Assessment Into GIS / HOCCPP System

Water Distribution System List

- DPW developing list
- Recommend grant funded study in 2021