

9-1
5/17/21

VILLAGE OF DOLGEVILLE
WASTEWATER TREATMENT FACILITY
97 VAN BUREN ST.
DOLGEVILLE N.Y. 13329

ATTN: DOLGEVILLE VILLAGE BOARD
RE: MONTHLY REPORT APRIL 14, 2021 to MAY 12, 2021

1. PROCESS EFFICIENCY FOR MARCH 2021

The treatment plant produced acceptable results for removal of Total Suspended Solids (94%) and Biological Oxygen Demand (93%) in accordance with the SPDES permit.

2. MAINTENANCE

- Normal Preventive Maintenance
- Final clarifier #1 worm gear reducer - Kaman Industrial delivered new drive shaft last week, began installing this week.
- Repaired grit washer
- Original (1968-69) backflow preventer replacement-waiting for contractor to schedule installation.
- Annual service/calibration performed on chlorination/dechlorination system – 4/26/21; Seasonal effluent disinfection began 5/1/21 per SPDES permit.

3. Barton and Loguidice proposal for preliminary design to relocate primary treatment out of 100-year flood zone.